Roanoke County Schools

Three Year AHERA Reinspection

Herman L Horne Elementary School Facility 021

Reinspection Date: May 27, 2008

Baratta & Associates, Inc PO Box 293 Vinton, Virginia 24179 540-890-4875

Michael Baratta, PE

Virginia Asbestos Inspector License: 3303-000065

Virginia Asbestos Management Planner License: 3304-000208

Baratta & Associates, Inc.

Virginia Department of Education Energy and Facilities Service LEA Roanoke County Schools

School 021 Herman L Horne Elementary School

Building Main

SCHOOL BUILDINGS

Building Name	Location	Check here for the presence of:				No ACBM
		AC	ACBM	Suspect ACBM		
		Friable	Non- friable	Friable	Non- friabl e	
021 Herman L Horne Elementary School	1002 Ruddle Road Vinton, VA 24179	1				X

1. All exposed TSI-ACM has been removed from the facility. Asbestos containing TSI may still exist within the walls, ceilings and other concealed spaces.

		M.//		
Inspector:		1/1/15/2		1/2/00
Name: Michael Baratta	_Signature/	11110	Date_	11408
Accreditation Number: 330	3 000065 Agency: \	Virginia DPOR		

Virginia Department of Education Energy and Facilities Services

LEA	Roanoke County Schools	
School:	021 Herman L Horne E/S	
Building:	Main	

DETERMINATION OF EACH SAMPLE AREA

No Samples Obtained

Homogeneous Area	Material	Sample Number	Location
			i,
	none		
	131		

Name: Michael Baratta	Signature		12	Date 7	12/08	
Accreditation Number: 3303	000065 Ager	ncy: Virginia DP	POR			

Document E.1

Virginia Department of Education	n
Energy and Facilities Services	

BULK SAMPLE ANALYSIS

LEA Roanoke County Schools

School: 021 Herman L Horne Elementary School

Building: Main

Sample Date: May 27, 2008 (no samples)

Analysis Date: No analysis

Analysis Method: PLM EPA 6000/M4-82-020

No samples obtained

Homogeneous Area	Sample Number	Material	Asbestos Content
		none	

Name: Michael Baratta	Signature	////202	Date	7/2/08	ē
Agraditation Number 220	12 000065	onove Virginia DDOD			

Baratta & Associates, Inc.

P.O. Box 293 Vinton, Virginia

LEA	Roanoke County Schools
School	Herman L Horne Elementary School
Building	Main

REASSESSMENT OF MATERIALS

Past or Initial Assessment:	Hall-Kimbrell Apr	il 1989
-----------------------------	-------------------	---------

All known ACMs were removed from the school. Some asbestos containing TSI may still exist inside walls and other concealed spaces of Herman L Horn

Homogeneous	Description	Past	Reassessmen
Area		Assessment	Category #
		Category #	12
02	HWI CALL TO		
02	HW fitting TSI		removed
03	Heating water pipe TSI	1	removed
04	Domestic HW fitting TSI	1	removed
05	Domestic HW pipe TSI	1	removed
06	Domestic CW fitting TSI	1	removed
07	Domestic CW pipe TSI	1	removed
08	LIC	Non-ACM	-
09	LIC	5	removed
10	Fireproofing	2	removed
11	Acoustical ceiling plaster	2	removed
12	Floor tile 12" x12", tan	5	removed
13	Floor tile 12" x12", green	Non-ACM	-
14	Boiler TSI	1	removed
15	Breeching TSI	1	removed
16	Fitting TSI in Boiler Room	1	removed
17	Pipe TSI in Boiler Room	1	removed

AHERA - Physical Assessment Categories - 763.88(a)(2)(b)

- 1 Damaged or significantly damaged TSI-ACBM
- 2 Damaged friable surfacing ACBM
- 3 Significantly damaged friable surfacing ACBM
- 4 Damaged or significantly damaged friable miscellaneous ACBM
- 5 ACBM with potential for damage
- 6 ACBM with potential for significant damage
- 7 Any remaining friable ACBM or friable suspect ACBM

<u></u>		//		
Inspector:		111100		11.
Name: Michael Baratta	_Signature	1/1/20	Date_	7/2/08
Accreditation Number: 3303	3 000065 Agen	cy: Virginia DPOR		

Herman L Horn Elementary School

Reinspection Date: May 27, 2008

Scale: NTS

Addition - Not inspected Original Building (Arec 230 - Cannaday second Werness Miday Xay 1258 - Kanode Mater The Fifth Edition Fourth Fourth Lusk Hoves paints Sharp Resource # × 220 Res. Kepley - First Mymer 113 114 Nurse B Kitchen 30 Cafeteria 300 Book . О South NOT 105 F Reynoldst 305 Teacher Boiler Lounge Room Kosza Alexa Sh Gym Kast Line

All known ACMs have been removed from this building.

TSI-ACMs may still be hidden inside walls and ceiling spaces.

Document G

Virginia Department of Education Energy and Facilities Service

LEA Roanoke County	
School <u>Herman L Ho</u>	rne Elementary School
Building:	
Total cost to remove	\$0.00

RESPONSE ACTIONS RECOMMENDED

Each Location	Recommended Response Actions	Scheduled To Begin	Scheduled To Be Completed	Est. Cost To Remove
	none			

	/h//		
Management Planner:	1/1/20		0 (1
Name: Michael Baratta	Signature /// ///	Date	7/2/09
Accreditation Number: 33	04 000208 Agency: Virginia DPOR		N#1

ASBESTOS MANAGEMENT, OPERATIONS AND MAINTENANCE PLAN

021 Herman L Horn Elementary School July 2, 2008

This Asbestos Management Operations and Maintenance Plan is based on the Three (3) Year AHERA Reinspection performed by Baratta & Associates, Inc. on May 27, 2008. It covers procedures to be followed in dealing with the Asbestos-Containing Materials (ACMs) found in the Herman L Horn Elementary School.

SUMMARY

Herman L Horn Elementary School had undergone an extensive renovation in 2004. Most of the ACMs were removed at that time. Other ACMs had been removed during various projects prior to 2004.

RECOMMENDED ASBESTOS RELATED PROCEDURES

We believe that all ACMs have been removed from this school; however, asbestos containing TSI may still exist within the walls, ceilings and other concealed spaces. Therefore, should additional suspect materials be encountered they should be sampled and tested for asbestos mineral content. The results of these tests will dictate what, if any, response actions are applicable.

No other asbestos related procedures are present at this time.